

OPERATIONS UPDATE

Distribution Update:

Completed 139 LCRR inspections.

11 service lines were replaced.

Sites cleanup is still underway.

Production Update:

Installed new flow meter at well 16.

Currently have taken 450 AF of 1100AF with recharge.

Completed well 10 analyzer install. Forshock integrated analyzer with SCADA.

CIRP Update:

Well 14 site inspection and maintenance conducted to this site.

Miox system update: Redesign, room was re developed to allow each phase of the system to be in order, brine assembly is completed, water system was completed, venting and alarm system has been completed. Waiting to be connected to SCADA.

E-2-1 rehab: Temporary tanks have been fully plumbed into the system scheduled to be sanitized, chlorinated and sampled but waiting to be connected to SCADA.

Recharge pond maintenance.